DALLAS COUNTY MANAGEMENT REPORT

VOLUME V CAPITAL AND TECHNOLOGY REVIEW

FISCAL YEAR ENDING SEPTEMBER 30, 2002

4-2002



PREPARED BY: OPERATIONS SERVICES AND MIS DIRECTOR



DALLAS COUNTY MAJOR PROJECTS REVIEW December 2002

Table of Contents / Project Manager

I. <u>Major Projects</u>

- 1.1 Henry Wade Juvenile Justice Center Expansion
- 1.2 Institute of Forensic Science Building Study
- 1.3 Kays Jail Replacement
- 1.4 Civil Courts Building Study
- 1.5 Old Red Restoration Phase I
- 1.6 Plaza Redevelopment/Parking Garage
- 1.7 Fueling Station
- 1.8 2355 Stemmons Lease Renewal with TDPRS
- 1.9 Old Red Restoration Phase II
- 1.10 Major Elevator Upgrade FY2002
- 1.11 Henry Wade Parking Expansion
- 1.12 Kennedy Plaza/Parking Garage Ramp Modifications
- 1.13 HHS Bio-Safety Lab
- II. <u>Equipment Purchases</u> None
- III. <u>Projects On Hold</u>
 - 3.1 Investment Building Strategic Planning
 - 3.2 Records Building HVAC

Project Manager Dan Savage Dan Savage Dan Savage Dan Savage Bernie Blanton Dan Savage Abbas Kaka Bernie Blanton Dan Savage Abbas Kaka Bernie Blanton Bernie Blanton Abbas Kaka

Dan Savage Abbas Kaka

| IV. | Comple | eted Projects (not included in this report) |
|-----|--------------|---|
| | 6.1 | Records Building Tuckpointing |
| | 6.2 | Drugfire System |
| | 6.3 | Elections Computer upgrade |
| | 6.4 | PBX System Software Upgrade |
| | 6.5 | 911 Upgrade |
| | 6.6 | Sheriff - Sterrett Dishwasher |
| | 6.7 | PC Replacement/LAN Upgrades |
| | 6.8 | Mainframe Upgrade |
| | 6.9 | Public Access Dial-Up |
| | 6.10 | Voice Processing Upgrade |
| | 6.11 | Courtroom Security |
| | 6.12 | Records Building Restrooms |
| | 6.13 | Radio Equipment |
| | 6.14 | Juvenile Judges Offices |
| | 6.15 | Technology Training Center |
| | 6.16 | Elections Equipment |
| | 6.17 | Juvenile Food Carts |
| | 6.18 | Institute Replacement Equipment - FY96 |
| | 6.19 | Juvenile Filing System |
| | 6.20 | Administrative Business System |
| | 6.21 | Critical Events Calendar |
| | 6.22 | Central Intake Microfilm |
| | 6.23 | J.P. No. 7 Sub-Courthouse |
| | 6.24 | Elevator upgrades and Modifications |
| | 6.25 | Decker Mechanical/HVAC Upgrade |
| | 6.26 | Decker/CSC Make-Ready |
| | 6.27 | Juvenile Furniture/Partitions |
| | 6.28 | Old Jail Refurbishment |
| | 6.29 | Relocation of Academy of Kays Complex |
| | 6.30 | Automatic Call Distribution |
| | 6.31 | Centralized J.P. Collection Project |
| | 6.32 | Jail Security Enhancements |
| | 6.33 | Crowley PBX Upgrade |
| | 6.34 | Crowley Renovation for CSC |
| | 6.35 | Print Shop/Photo Lab Relocation |
| | 6.36 | TV Studio Relocation |
| | 6.37 6.38 | Old Gun Range Dishwasher/Cartwasher |
| | 0.38 6.39 | Law Book Automation System |
| | 6.40 | Administrative Services - Relocate Records Center |
| | 6.41 | Institute Replacement Equipment - FY97 |
| | 6.42 | Facilities - Jail Elevator Code Modifications |
| | 6.43 | Facilities - Sixth Floor Expansion |
| | 6.44 | Fire Marshal - Household Waste Program |
| | 6.45 | Decker Fence |
| | 6.46 | Old Juvenile Boilers |
| | 6.47 | Fire Marshal - Haz-Met Response Unit |
| | 6.48 | Health & Human Services Window Leaks |
| | 6.49 | County-wide Voice Processing Upgrades |
| | 6.50 | Fire Marshal - Replacement Tanker Truck |
| | 6.51 | Institute Equipment Replacement-FY98 |
| | 6.52 | Juvenile - Youth Village Expansion |
| | 6.53 | Reactivation of Old Juvenile Detention Center |
| | 6.54 | Card Entry Security |
| | 6.55 | Relocation of Elections Department |
| | | |

Bernie Blanton **Irving Stone** Bruce Sherbet ChrisThompson Mark Weathersby John Nolan Lorie Page Lorie Page Lorie Page Chris Thompson John Nolan Bernie Blanton Mark Weathersby Dave Roberson Jesse Johnson Bruce Sherbet Ron Stretcher Cathy Self Ron Stretcher Lorie Page Jesse Johnson Val Tartaglino Bernie Blanton John Nolan John Nolan Jim Barrett Ron Stretcher Jim Barrett/John Nolan Ed Bailey Chris Thompson Lorie Page Bernie Blanton Chris Thompson Bernie Blanton Gary Lindsey Chuck Fawns Bud Beene John Nolan Allen Clemson Lois Dillard Cathy Self John Nolan Bernie Blanton Sandy Cook Jim Barrett Jim Barrett Jim Badgett Jim Barrett Chris Thompson Jim Badgett Cathy Self David Ouzts Jim Barrett Joe Harlow Jim Barrett

| 6.56 | Security Screening Equipment | Chris Thompson |
|--------------|---|-----------------------|
| 6.57 | Sheriff - New Gun Range | Capt. Willis McClammy |
| 6.58 | Elevator Upgrades FY 98 Budget | John Nolan |
| 6.59 | Old Red Renovation | John Nolan |
| 6.60 | Forensic Science Evidence Room & DNA Lab | Jim Barrett |
| 6.61 | Cook/Chill roof Replacement (Phase I & III) | John Nolan |
| 6.62 | Roof Replacement at George Allen Courts Building | Bernie Blanton |
| 6.63 | · · · · · | Jim Barrett |
| | Institute of Forensic Science Security System | |
| 6.64 | Records Building and Administration Building Window Painting | |
| 6.65 | Construction of Office space, DA's Office, FCCB, 11 th Floor | Jim Barrett |
| 6.66 | Records Complex Re-roofing | Bernie Blanton |
| 6.67 | Old Jail Fire Alarm System | John Nolan |
| 6.68 | FY 99 Forensic Science Equipment Replacement | Cathy Self |
| 6.69 | FY 99 Elevator/Escalator Upgrades | John Nolan |
| 6.70 | Sheriff Cook Chill Equipment | Capt. Ray Daberko |
| 6.71 | Fire Station Improvements | Jim Barrett |
| 6.72 | Frank Crowley/Lew Sterrett Wind Screen | Bernie Blanton |
| 6.73 | Youth Village Roof Replacement | Jim Barrett |
| 6.74 | Old Red Visitors Center | BernieBlanton |
| 6.75 | Youth Village Lighting & Emergency Power System | Bernie Blanton |
| 6.76 | Elections Automatic Call Distributions (ACD) | Chris Thompson |
| 6.77 | Central Kitchen Refrigeration | Bernie Blanton |
| 6.78 | J. P. Courts Improvements | John Nolan |
| 6.79 | 2355 Stemmons Window Sealing | Jim Barrett |
| 6.80 | Parking Garage Equipment Replacement | BernieBlanton |
| 6.81 | Health & Human Services Negative Air Problems | John Nolan |
| 6.82 | Property Tax Office Renovation | Ed Bailey |
| 6.83 | IV-D Court Relocation | Jim Barrett |
| 6.84 | Lew Sterrett Kitchen | Bernie Blanton |
| 6.85 | Election System | Bruce Sherbet |
| 6.86 | Personnel Department Improvements | Jim Barrett |
| 6.87 | Roof Replacement - Health & Human Services | Bernie Blanton |
| 6.88 | Tax Consolidated Collections - Administration | Ed Bailey |
| 6.89 | Youth Village Renovations | Jim Barrett |
| 6.90 | Fire Equipment Building | Bernie Blanton |
| 6.91 | Records Building Window Painting | Jim Barrett |
| 6.92 | FY 2000 Elevator Upgrades | Abbas Kaka |
| 6.93 | Key System Replacements | Chris Thompson |
| 6.94 | Old Red Selective Demolition | Bernie Blanton |
| 6.94 6.95 | Frank Crowley Exterior Resealing | Jim Barrett |
| 6.96 | | Abbas Kaka |
| | Home Chemical Collection Site Remodeling | |
| 6.97 | FY2001 Elevator Upgrades | Abbas Kaka |
| 6.98 | Old Red Hazardous Materials Removal | Bernie Blanton |
| 6.99 | Justice of Peace Constable and Truancy Court Construction | Jim Barrett |
| 6.100 | County Clerk Office Renovations | Jim Barrett |
| 6.101 | Lew Sterrett Cooling Tower Liner Replacement | Jim Barrett |
| 6.102 | Elevator Extension - Sixth Floor Museum Visitor Center | Bernie Blanton |
| 6.103 | 7 th Floor Museum Expansion Project | Bernie Blanton |
| 6.104 | Frank Crowley Carpet Replacement, Phase I | Jim Barrett |
| 6.105 | Investment Building Foundation Repairs | BernieBlanton |
| 6.106 | Underground Parking Garage Feasibility Study | Dan Savage |
| 6.107 | Energy Saving Improvements | Abbas Kaka |
| 6.108 | HHS Fire Alarm Upgrade | Abbas Kaka |
| 6.109 | Records Building Steam Boiler Replacement | Abbas Kaka |
| | | |

Projects for Which No Schedule is Available

None

Projects with Potential Design/Funding Problems

None

New Pages Added Since Last Report

" None

Projects Completed Since Last Report

- " Energy Savings Improvements
- " HHS Fire Alarm Upgrade
- " Records Building Steam Boiler Replacement

Page(s) Deleted From Report

" None

Abbas Kaka Abbas Kaka Abbas Kaka

| PROJECT NAME Henry Wade Juvenile Justice Center Expansion | ansion | | RESPONSIBLE DEPARTMENT Assistant Administrator DATE OF REPORT December 3, 2002 | |
|---|----------------------------------|------------------------|--|--------------------------|
| PROJECT MANAGER Dan Savage | | | | |
| PROJECT DESCRIPTION Architectural Services for Expansion of Ju | uvenile Detention Fa | acilities | FUND/ACCOUNT 196.2001 | |
| BRIEFING DATE August 21, 2001 | | | RDER DATE 2001 CO 2001-1623, Ma CO | ay 21, 2002, 2002-958 |
| A&E FIRM/AWARD DATE HKS, Inc. | | | | |
| CONTRACTOR/AWARD DATE N/A | | | | |
| FUNDING SOURCE (S) FY 2001 Major Capital Improvement Prog | jram | | | |
| PROJECT COSTOriginal Estimate\$2,042,162.16Modified EstimateModified EstimateCurrent Estimate\$2,224,883.37 | | DA DA | ATE: August 2001 ATE: ATE: ATE: August 2002 | |
| SCHEDULING Start Date (Phase I Design W Completion Date | ork) PLANI Aug 2 | 2001 | CURRENT Sept 2001 July 2002 | DELAY (DAYS) 0 -30 |
| USES OF FUNDS Architect/Engineer (Phase I Design W Construction Contractor Other | | al Budget 24,883.37 | <u>Current Budget</u> \$2,224,883.37 | Difference 0 |
| Equipment Subtotal In-House Labor Materials | \$2,22 | 4,883.37 | \$2,224,883.37 | 0 |
| Miscellaneous Total | \$2,224 | 1,883.37 | \$2,224,883.37 | 0 |
| MINORITY CONTRACTING Minority Participating (%) Minority Participation (\$) | <u>Planne</u> 13.01 \$265, | % | Actual | |

COMMENTS

Detailed architectural work began in September 2001. Commissioners Court was briefed on schematic design on January 29, 2002. Staff briefed Court on options to finish out all beds in Phase I construction contract in May, 2002. Court amended contract to complete design of third floor dormitory and bid that work as an option with the initial construction bids. Design work was completed by end of July, 2002. This project is out for bids. Bids were received on October 9, 2002. Staff is evaluating the bids and will bring forth a recommendation in December 2002. HKS will be actively involved in construction administration and will have a full-time on-site project representative on this project.

| PROJECT NAME Institute of Forensic Science Building Study | | RESPONSIBLE DEPA Assistant Administrator | |
|---|-------------------------|---|-----------------------------|
| PROJECT MANAGER Dan Savage | | DATE OF REPORT December 3, 2002 | |
| PROJECT DESCRIPTION Needs assessment, programming study, conce | ptual design, site plan | FUND/ACCOUNT | |
| and cost estimate for IFS. | | 00120.1021.05590.199 |)9 |
| BRIEFING DATE October 26, 1999 | | ORDER DATE 2098, November 2, 1999 | |
| A&E FIRM/AWARD DATE HKS/November 2, 1999 | | | |
| CONTRACTOR/AWARD DATE N/A | | | |
| PROJECT COST | | | |
| Original Estimate \$150,000 | | DATE: July 1998 | |
| Modified Estimate | | DATE: | |
| Modified Estimate | | DATE: | |
| Current Estimate <u>\$162,445.</u> | | DATE: <u>Oct. 1999</u> | |
| USES OF FUNDS | Original Budget | | Difference |
| Architect/Engineer | \$150,000. | \$154,445. | (\$4,445.) |
| Construction Contractor | * • • • • • | | |
| Other | \$ 8,000. | (\$8,000.) | |
| Equipment Subtotal | \$150,000. | \$162,445. | (\$12,445.) |
| In-House Labor | φτου,υυυ. | ΦΙΟΖ,44 Ο. | (⊅1∠,44 ⊃. <i>)</i> |
| Materials | | | |
| Miscellaneous | | | |
| Total | \$150,000 | \$162,445. | (\$12,445.) |
| _MINORITY CONTRACTING | Planned | Actual | |
| Minority Participating (%) Minority Participation (\$) | | | |

COMMENTS

HKS is the firm selected for this project. Work began February of 2000. Phase I work included a Needs Assessment/ Programming Study, a concept for expanding the current facility and one for a new facility, and construction cost estimates for both concept plans. Draft Needs Assessment/Programming Study was presented to court on May 1, 2001. Court concurred with recommendation to construct a new facility. Next step is site selection, which needs to be done before detailed design can begin. Staff has presented information on potential sites for the Court to consider. HKS has been asked to prepare a report on the make ready costs on each site. The demolition costs for the juvenile property on Harry Hines will be in the \$500,000 to \$800,000 range. Staff has an appraisal on the entire site. Parkland Hospital is interested in the Harry Hines property. If Parkland buys the property, then an alternative property will need to be acquired.

| PROJECT NAME Kays Jail Replacement | | RESPONSIBLE DEPA Assistant Administrato | |
|--|--|--|--|
| PROJECT MANAGER Dan Savage | | DATE OF REPORT December 3, 2002 | |
| PROJECT DESCRIPTION Replacement of Kays Jail Facility | | FUND/ACCOUNT 196.2000 | |
| BRIEFING DATE November 16, 1999 | COURT O November | RDER DATE 23, 1999 | |
| A&E FIRM/AWARD DATE HKS, Inc. May 2, 2000 C.O. 2000-906 | | | |
| CONTRACTOR/AWARD DATE | | | |
| FUNDING SOURCE (S) FY 2000 Major Capital Improvement Fund | | | |
| PROJECT COSTOriginal Estimate\$1,200,000.Modified Estimate\$ 296,209.Modified EstimateCurrent Estimate | DATE: DATE: DATE: DATE: | <u>July 1999</u> <u>April 2000</u> | |
| SCHEDULING Start Date Completion Date | PLANNED March 2000 May 2000 | CURRENT April 2000 July 2001 | DELAY (DAYS) 30 days 420 days |
| USES OF FUNDS Architect/Engineer Construction Contractor Other | <u>Original Budget</u> \$1,200,000. | Current Budget \$296,209. | Difference \$903,791 |
| Equipment Subtotal In-House Labor Materials Miscellaneous | \$1,200,000. | \$296,209. | \$903,791 |
| Total | \$1,200,000. | \$296,209. | \$903,791 |
| MINORITY CONTRACTING Minority Participating (%) Minority Participation (\$) | <u>Planned</u> 47.9% \$141,940. | | |

COMMENTS

Budget estimate is for total architectural services for Kays Jail replacement. Contract is for pre-architectural services. Drop in jail population resulted in depopulation of Decker Jail. Evaluation of North Tower bunk variances is in process. Jail population rose which resulted in reopening Decker Jail in mid May. Attached status report on Woodall Rodgers extension which suggests that we will not have to vacate Kays before the spring of 2006 at the earliest.

| PROJECT NAME Civil Courts Project (Phase II | I) | | RESPONSIBLE DEPA Assistant Administrator | |
|---|---------------------------------|--|---|-------------------------|
| PROJECT MANAGER Dan Savage | | | DATE OF REPORT December 3, 2002 | |
| PROJECT DESCRIPTION Renovation of Civil Court Fac | cilities in George Allen & Reco | ords Complex | FUND/ACCOUNT 00196.2001 | |
| BRIEFING DATE August 21, 2001 | | | RDER DATE 2001 CO 2001-1624 | |
| A&E FIRM/AWARD DATE HLM Design USA | | | | |
| CONTRACTOR/AWARD DA | ΛΤΕ | | | |
| FUNDING SOURCE (S) FY2001 Major Capital Develo | opment Fund | | | |
| PROJECT COST Original Estimate Modified Estimate Modified Estimate Current Estimate | 6,407,588. | DATE: Au DATE: DATE: DATE: DATE: | ugust 2001 | |
| SCHEDULING Start Date Completion Date | Sept | . 2001 2002 | CURRENT Sept. 2001 October 2002 | DELAY (DAYS) 0 90 |
| USES OF FUNDS Architect/Engineer Construction Contractor Other (Staff Travel) Equipment | | <u>inal Budget</u> 407,588 | Current Budget \$ 6,407,588 | Difference 0 |
| Subtotal | \$ 6,4 | 407,588 | \$ 6,407,588 | 0 |
| Subtotal In-House Labor Materials Miscellaneous | | 107 500 | ¢ c 407 500 | |
| Total MINORITY CONTRACTING Minority Participating (%) Minority Participation (\$) | <u>Plai</u> 20. | 407,588 <u>nned</u> 16% 292,034. | \$ 6,407,588 <u>Actual</u> | 0 |

COMMENTS

Detailed design work began in September of 2001. Plans and specifications were completed in October 2002. The project budgets are capped at \$45,000,000 for the George Allen Building and \$15,000,000 for the Records Complex. Schematic Design plans for George Allen Building were presented to Commissioners Court on January 29, 2002. The courtroom mockup has been installed in the basement of George Allen. A series of workshops were held in April to help complete the detailed courtroom design and review technology options for the courtrooms. HLM Design briefed the Commissioners Court on the George Allen detailed design on August 6, 2002. The George Allen project is being advertised for bids and the bid opening is scheduled for January 13, 2003.

| PROJECT NAME Old Red Repair and Restoration F | Phase I - Construction | ction RESPONSIBLE DEPARTMENT Engineering & Project Managemen | | |
|---|--|---|--|----------------------------------|
| PROJECT MANAGER Bernie Blanton | | | DATE OF REPORT December 03, 2002 | |
| PROJECT DESCRIPTION Phase I reconstruction of Old Rec | Courthouse | | FUND/ACCOUNT 196.2001 | |
| BRIEFING DATE January 16, 2001 May 07,2002 | | January 2 | DRDER DATE 23, 2001, CO 2001-194 002, CO 2002-906 | |
| A&E FIRM/AWARD DATE James Pratt Architects/January 23 | 3, 2001 | | | |
| CONTRACTOR/AWARD DATE Haws & Tingle, Ltd. / May 14, 200 |)2 | | | |
| FUNDING SOURCE Texas Historical Commission Gra Construction; Major capital Impro | nt - \$462,500, FY 20 vement Program app | 01 Capital develo ropriations for FY | opment program \$70,800 2001 & FY2002 (Fund 19 | 96) \$5,939,791 |
| Modified Estimate | \$533,800. \$637,280. \$6,577,071. \$6,701,221. | DATE: J DATE: M | lan. 2001 July 2001 May 2002 Nov. 2002 | |
| SCHEDULING Start Date Completion Date | Ň | PLANNED May 2002 Nov.2003 | CURRENT May 2002 Nov. 2003 | DELAY (DAYS) 0 550 Days |
| USES OF FUNDS Architect/Engineer | <u>(</u> | Driginal Budget \$533,800. | Current Budget \$657,498 | <u>Difference</u> (\$123,698) |
| Construction Contractor Other | | \$ 5,939,791 | \$6,043,723 | (\$103,932) |
| Equipment Subtotal In-House Labor Materials Miscellaneous | | \$6,473,591 | \$6,701,221 | (\$227,630) |
| Total | | \$6,473,591 | \$6,701,221 | (\$227,630) |
| MINORITY CONTRACTING Minority Participating (%) Minority Participation (\$) | | | <u>Actual</u> √E - 2% √E - \$123,451 | |

COMMENTS

The Phase I project construction work includes exterior stone repair, window replacement, selective demolition of non-historic finish-out, hazardous material removal and structural reinforcement. Selective demolition and hazardous materials removal were completed under prior alternate contracts. Six bids were received on April 4, 2002 for the remaining Phase I work. Haws & Tingle, Ltd., recommended and awarded a construction contract May 14, 2002 with commencement May 29, 2002 and a scheduled completion date of November 28, 2003. Exterior Stone survey 95% complete. Exterior sandstone removal and setting for West Elevation 95% complete. Interior demolition 95% complete and damaged brick infill repair 95%. Basement excavation 95% complete. Change Order No. 1 is on the December 3, 2002 agenda.

| PROJECT NAME Plaza Redevelopment/Parking Garage | RESPONSIBLE DEPARTMENT Assistant Administrator | | |
|--|---|-----------------------|----------------------|
| PROJECT MANAGER Dan Savage | DATE OF REPORT December 3, 2002 | | |
| PROJECT DESCRIPTION Renovate plaza blocks to create inviting public and other amenities. | c space with water feature | FUND/ACCOUNT | |
| BRIEFING DATE | COURT O | RDER DATE | |
| A&E FIRM/AWARD DATE | | | |
| CONTRACTOR/AWARD DATE | | | |
| FUNDING SOURCE (S) | | | |
| PROJECT COST Original Estimate Modified Estimate Modified Estimate Current Estimate | DATE: DATE: DATE: DATE: | | |
| SCHEDULING Start Date Completion Date | PLANNED | CURRENT On Hold | <u>DELAY (DAYS</u>) |
| USES OF FUNDS Architect/Engineer Construction Contractor Other (Staff Travel) Equipment Subtotal In-House Labor Materials Miscellaneous Total | <u>Original Budget</u> | <u>Current Budget</u> | <u>Difference</u> |
| MINORITY CONTRACTING Minority Participating (%) Minority Participation (\$) | <u>Planned</u> | | |

Staff has advertised specifications for selection of an architectural/engineering firm to design both the plaza and the 600 space Underground Parking garage. Fourteen proposals were received on September 12, 2002. A short list of seven firms was invited in for interviews. Staff is evaluating the proposals and will make a recommendation to the Commissioners Court in December 2002.

| PROJECT NAME Fueling Station | | | RESPONSIBLE DEP Engineering and Proje | |
|---|------------------------|--|---|--------------------------|
| PROJECT MANAGER Abbas Kaka | | | DATE OF REPORT December 3, 2002 | |
| PROJECT DESCRIPTION Construction of new fueling s | station at Commerc | ce and Industrial Blvd. | FUND/ACCOUNT FY 2001 Fund196 | |
| BRIEFING DATE January 29, 2002 | | | RDER DATE 5, 2002 CO 2002-268 | |
| A&E FIRM/AWARD DATE Vidaud and Associates | | | | |
| CONTRACTOR/AWARD DA | TE | | | |
| FUNDING SOURCE (S) FY 2001 Major Capitol Imp | provement Program | n | | |
| PROJECT COST Original Estimate Modified Estimate Modified Estimate Current Estimate | \$250,000 \$239,417 | DATE: DATE: DATE: DATE: | July 2001 February 2002 | |
| SCHEDULING Start Date Completion Date | | PLANNED Feb. 2002 Dec. 2002 | CURRENT Feb. 2002 July 2003 | DELAY (DAYS) 0 180 |
| USES OF FUNDS Architect/Engineer Construction Contractor Other (Staff Travel) Equipment Subtotal In-House Labor Materials Miscellaneous | | Original Budget \$ 14,417 \$ 225,000 | Current Budget \$ 14,417 \$ 225,000 | Difference 0 0 |
| Total | | \$239,417 | \$239,417 | 0 |
| MINORITY CONTRACTING Minority Participating (%) | | Planned | <u>Actual</u> | |
| Minority Participation (\$) | | \$14,417 | \$14,417 | |

The design/build project (SOQ) is being reviewed by the Civil District Attorney's office.

| PROJECT NAME 2355 Stemmons Lease Renewal with TDPRS PROJECT MANAGER Bernie Blanton | | | RESPONSIBLE DEPARTMENTEngineering and Project ManagementDATE OF REPORTDecember 3, 2002 | | |
|--|--|----------|--|------------------------|--|
| | | | | | |
| BRIEFING DATE April 9, 2002 | | | DER DATE 23, April 16, 2002, | | |
| A&E FIRM/AWARD DATE Vidaud and Associate, April 16, 2002 | | | | | |
| CONTRACTOR/AWARD DATE | | | | | |
| FUNDING SOURCE (S) General Fund (Fund 120) Unallocated Reserves | | | | | |
| PROJECT COST Original Estimate Modified Estimate Modified Estimate Current Estimate | DATE: DATE: DATE: DATE: | | | | |
| SCHEDULING Start Date Completion Date | PLANNED April 2002 June 2002 | | CURRENT April 2002 Oct 2002 | DELAY (DAYS) 0 0 | |
| USES OF FUNDS Architect/Engineer Construction Contractor Other (Staff Travel) Equipment Subtotal In-House Labor Materials | <u>Original Budge</u> \$ 11,457 | <u>t</u> | <u>Current Budget</u> \$ 11,457 | Difference 0 | |
| Miscellaneous Total | \$ 11,457 | | \$ 11,457 | 0 | |
| MINORITY CONTRACTING Minority Participating (%) Minority Participation (\$) COMMENTS | <u>Planned</u> A/E - 100% A/E - \$11,457 | | | | |

COMMENTS

Vidaud and Associates will prepare schematic drawings and cost estimates for tenant finish out improvements and associated modifications required by codes as requested by TDPRS for lease renewal negotiations. TDPRS will ask County to fund work and amortize it over the life of the lease. Architect completed Tenant Improvement Survey 06-27-02. TPDRS Proposal 07-24-02, submitted for negotiations.

| PROJECT NAME Old Red Repair and Restoration Phase II | | RESPONSIBLE DEPA Assistant Administrato | | |
|---|--|--|-------------------------|--|
| PROJECT MANAGER Dan Savage | | DATE OF REPORT December 3, 2002 | | |
| PROJECT DESCRIPTION Phase II reconstruction of Old Red Courthou | JSE | FUND/ACCOUNT | | |
| BRIEFING DATE March 19, 2002 | | RDER DATE 2002, CO 2002-575 | | |
| A&E FIRM/AWARD DATE James Pratt Architects/January 23, 2001 | | | | |
| CONTRACTOR/AWARD DATE | | | | |
| FUNDING SOURCE FY2002 Major Capital Improvement Program | n | | | |
| PROJECT COST Original Estimate Modified Estimate Modified Estimate Current Estimate | D DATE: <u>M</u> DATE: DATE: DATE: DATE: | arch 2002 | | |
| SCHEDULING Start Date Completion Date | PLANNED April 2002 Dec. 2002 | CURRENT April 2002 March 2003 | DELAY (DAYS) 0 90 | |
| USES OF FUNDS Architect/Engineer Construction Contractor Other | Original Budget \$1,313,000 | Current Budget \$1,313,000 | Difference 0 | |
| Equipment Subtotal In-House Labor Materials Miscellaneous | \$1,313,000 | \$1,313,000 | 0 | |
| Total | \$1,313,000 | \$1,313,000 | 0 | |
| MINORITY CONTRACTING Minority Participating (%) Minority Participation (\$) | <u>Planned</u> 23.36% \$306,736 | <u>Actual</u> | | |

COMMENTS

The firm started work on the Phase II design in April. This will involve close work with the Old Red Foundation to accommodate the proposed museum. Most of the design work will be for the interior finish-out The clock tower design will be done as part of this contract. Detailed design drawings will be completed in December of 2002.

| PROJECT NAME Major Elevator Upgrade - FY 2002 | | | RESPONSIBLE DEPA Engineering and Proje | | |
|---|---|----|---|----------------------------------|--|
| PROJECT MANAGER Abbas Kaka | | | DATE OF REPORT December 3, 2002 | | |
| PROJECT DESCRIPTION Upgrade of elevators with critical problems i | n FY 2002 | | FUND/ACCOUNT 120.2002 | | |
| BRIEFING DATE June 4, 2002, / Aug. 17, 2002 | | | RDER DATE 24, 2002, CO 2002-175 | 6 | |
| CONTRACTOR/AWARD DATE Advantage, September 24, 2002 | | | | | |
| FUNDING SOURCE (S) FY 2002 Elevator Modernization | | | | | |
| PROJECT COST Original Funds FY 2002 \$390,000 | | | | | |
| SCHEDULING Start Date Completion Date | PLAN July 200 Nov 200 |)2 | CURRENT Oct. 2002 April 2003 | <u>DELAY (DAYS)</u> 90 150 | |
| USES OF FUNDS Architect/Engineer Construction Contractor | <u>Original Budget</u> \$45,000 \$ <u>345,000</u> | | <u>Current Budget</u> \$45,000 <u>\$348,624</u> | Difference 0 (\$3,624) | |
| Total | \$390,000 | | \$393,624 | (\$3,624) | |
| MINORITY CONTRACTING Minority Participating (%) Minority Participation (\$) | <u>Planned</u> 0 0 | | Actual 0 0 | | |
| COMMENTS | | | | | |

Project construction in progress. Completion estimated in April 2003.

| PROJECT NAME Henry Wade Juvenile Justice Center - Parking Expansion | | RESPONSIBLE DEPARTMENT Engineering & Project Management | | |
|--|--|--|--|----------------------------------|
| PROJECT MANAGER Bernie Blanton | | DATE OF REPORT December 03, 2002 | | |
| PROJECT DESCRIPTION Construction for 210 spaces concrete paving parkin | PROJECT DESCRIPTION Construction for 210 spaces concrete paving parking lot | | FUND/ACCOUNT 196.2002 | |
| BRIEFING DATE July 02, 2002 | | | DER DATE | |
| A&E FIRM/AWARD DATE HKS, Inc. / 2002-958 | | | | |
| CONTRACTOR/AWARD DATE R-Con, Inc., CO 2002-1454, August 13, 2002 | | | | |
| FUNDING SOURCE (S) Major Capital Improvement Program FY 2002 (Fund | d 196.0.0.20 |)02) | | |
| PROJECT COSTOriginal Estimate\$600,000Modified Estimate\$332,100Modified Estimate\$Current Estimate\$339,763 | | DATE: DATE: DATE: DATE: | July 2002 | |
| SCHEDULING Start Date Completion Date | PLANNE Aug 2002 Nov 2002 | 2 | CURRENT Sep 2002 Dec 2002 | <u>DELAY (DAYS</u>) 30 30 |
| | Original | Budget | Current Budget | Difference |
| USES OF FUNDS Architect/Engineer Construction Contractor Other-City of Dallas Water Line Equipment Subtotal | \$ 600,0 | 00 | \$ 339,763 | \$ 260,237 |
| In-House Labor Materials Miscellaneous-ACM removal Total | \$ 600,0 | 000 | \$ 339,763 | \$ 260,237 |
| MINORITY CONTRACTING Minority Participation (%) Minority Participation (\$) | Planned 0% 0 | | <u>Actual</u> Contractor - 0% Contractor - 0 | |

To expedite the total project construction work the construction documents were divided into two stages; 1) Parking Expansion, 2) Building Expansion. Parking Expansion includes the construction of 210 spaces, concrete paving parking lot complete with site lighting, landscaping and irrigation. Eleven (11) construction bids received July 23, 2002 and scheduled for contract award August 13, 2002. Construction contract awarded to R-Con, Inc. Construction will be completed by December 6, 2002.

| | | | RESPONSIBLE DEPARTMENT Engineering & Project Management | |
|---|-------------------------------------|--|---|--|
| PROJECT MANAGER Bernie Blanton | DATE OF REPORT December 03, 2002 | | | |
| PROJECT DESCRIPTION Modify the existing Commerce Street garage entrance ramp to accommodate both vehicular inbound and outbound traffic. | | FUND/ACCOUNT Fund 196.0.0.2002 | | |
| BRIEFING DATE COURT OR July 23, 2002 | | DRDER DATE | | |
| A&E FIRM/AWARD DATE Vidaud + Associates, Inc. / July 30, 2002 / Work Order N | lo. 15 | | | |
| CONTRACTOR/AWARD DATE | | | | |
| FUNDING SOURCE (S) George Allen Civil Courts Project, FY 2002 Major Capita | I Improvement I | Program | | |
| PROJECT COSTOriginal Estimate\$152,000Modified Estimate\$130,599Modified Estimate\$Current Estimate\$ | DAT DAT DAT DAT | E: Nov 2002 E: | | |
| Start Date Au | <u>_ANNED</u> ug 2002 un 2003 | CURRENT Dec 2003 Mar 2003 | DELAY (DAYS) 120 60 | |
| <u>O</u> 1 | riginal Budget | Current Budget | Difference | |
| | 26,520 125,000 | \$ 29,870 \$100,729 | \$ (3,350) \$ 24,271 | |
| Equipment \$ | 151,520 | \$ 130,599 | \$ 20,921 | |
| In-House Labor Materials Miscellaneous-ACM removal Total | 151,520 | \$ 130,599 | \$ 20,921 | |
| Minority Participation (%) | <u>anned</u> 100% 29,870 | Actual A/E - 100% A/E - \$29,870 | | |
| COMMENTS Court briefed 11-26-02 to initiate construction with Haws Restoration contract. | s & Tingle via C | hange Order No. 2 to th | e Old Red Courthouse | |

1.12

| | PROJECT NAME Bio Safety Lab - 3 Health & Human Services Bldg. | | | | |
|---|--|---|------------------------------------|--|--|
| PROJECT MANAGER Abbas Kaka | | | DATE OF REPORT December 3, 2002 | | |
| PROJECT DESCRIPTION Construction of new lab for Anthrax testing in the 2377 Stemmons Facility. | | s FUND/ACCO FY 2002 Fund Grant #08723 Account #055 | d #00466 | | |
| BRIEFING DATE August 6, 2002 | | OURT ORDER DATE Igust 13, 2002 - C.O. 200 | 02-1455 | | |
| A&E FIRM/AWARD DATE Vidaud and Associates | | | | | |
| CONTRACTOR/AWARD DATE | | | | | |
| FUNDING SOURCE (S) FY 2002 Federal funds | | | | | |
| PROJECT COST Original Estimate \$200,0 Modified Estimate Modified Estimate Current Estimate | 00 DA1 DA1 DA1 DA1 | E: E: | | | |
| SCHEDULING Start Date Completion Date | <u>PLANNED</u> Sept. 2002 Sept. 2003 | Sept. 2002 | <u>DELAY (DAYS)</u> 0 0 | | |
| USES OF FUNDS Architect/Engineer Construction Contractor Other (Staff Travel) Equipment Subtotal In-House Labor Materials Miscellaneous | <u>Original B</u> \$20,716. \$179, 284 | \$20,716 | dget <u>Difference</u> 0 0 | | |
| Total | \$200,000 | \$200,000 | 0 | | |
| MINORITY CONTRACTING Minority Participating (%) | <u>Planned</u> 10.36% \$20,716 | <u>Actual</u> | | | |

| PROJECT NAME Investment Building Strategic Pla | nning | | RESPONSIBLE DEP Assistant Administrate | |
|---|-----------------------------------|------------------------------------|---|------------------------|
| PROJECT MANAGER Dan Savage | | DATE OF REPORT December 3, 2002 | | |
| PROJECT DESCRIPTION Architectural services for building | upgrade and space utilizati | on plan. | FUND/ACCOUNT N/A | |
| BRIEFING DATE February 17, 1998 | | | | |
| A&E FIRM/AWARD DATE Johnson/McKibben Architects | | | | |
| CONTRACTOR/AWARD DATE | | | | |
| FUNDING SOURCE (S) | | | | |
| PROJECT COSTOriginal Estimate\$25,0Modified Estimate\$10,6Modified EstimateCurrent Estimate | | DATE DATE DATE DATE | E: February 1998 | |
| SCHEDULING Start Date Completion Date | PLANI Febrau April 1 | ry 1998 | CURRENT On Hold | <u>DELAY (DAYS</u>) |
| USES OF FUNDS Architect/Engineer Construction Contractor Other (Staff Travel) | <u>Origina</u> \$25,00 | il Budget 10 | <u>Current Budget</u> \$10,640 | Difference \$14,360 |
| Equipment Subtotal In-House Labor Materials | \$25,00 | 0 | \$10,640 | \$14,360 |
| Miscellaneous Subtotal Total | \$25,00 | 0 | \$10,640 | \$14,360 |
| MINORITY CONTRACTING Minority Participating (%) Minority Participation (\$) | <u>Planne</u> 1009 \$25,00 | 6 100% | , 0 | |

COMMENTS

The redistricting of the Justice of the Peace and Constable precincts resulted in the space being vacated which can be reprogrammed for use by CSCD and for the Dallas Challenge Program. Dallas Challenge will move into the space formerly occupied by Justice of the Peace Rose by the end of December 2002.

| PROJECT NAME Records Building Computer Data Center HVA | RESPONSIBLE DEPARTMENT Engineering & Project Management | | |
|---|---|--|---------------------|
| PROJECT MANAGER Abbas Kaka | | DATE OF REPORT December 3, 2002 | |
| PROJECT DESCRIPTION Replace Computer Room HVAC units in Reco | ords Building | FUND/ACCOUNT | |
| BRIEFING DATE | COURT C | DRDER DATE | |
| A&E FIRM/AWARD DATE In-house | | | |
| CONTRACTOR/AWARD DATE | | | |
| FUNDING SOURCE (S) FY 2001 Permanent Improvement Fund | | | |
| PROJECT COST Original Estimate \$ 175,000 Modified Estimate Modified Estimate Current Estimate \$ 175,000 | | DATE: July 2000 DATE: DATE: DATE: July 2001 | |
| SCHEDULING Start Date Completion Date | PLANNED June 2001 Sept 2001 | CURRENT On Hold | <u>DELAY (DAYS)</u> |
| USES OF FUNDS Architect/Engineer Construction Contractor Other (Staff Travel) | Original Budget \$ 175,000 | Current Budget \$ 175,000 | <u>Difference</u> |
| Equipment Subtotal In-House Labor Materials Miscellaneous | \$ 175,000 | \$ 175,000 | |
| Total | \$ 175,000 | \$ 175,000 | |
| MINORITY CONTRACTING Minority Participating (%) Minority Participation (\$) | <u>Planned</u> | | |
| COMMENTS | | | |

Staff is developing the specifications for this project.

MAJOR TECHNOLOGY PROJECTS REVIEW

November 2002

Review Meeting: November 19, 2002 8:00am Commissioners Courtroom

11/19/02

| Description | Page |
|------------------------------|------|
| Major Technology Fund | 1 |
| Civil Courts Case Management | 2 |
| Automated Citation System | 3 |
| Juvenile Information System | 4 |
| eGovernment Portal | 5 |
| Adult Information System | 6 |
| JP Court Specifications | 7 |
| JP Collections | 8 |
| Rounds Monitoring System | 9 |
| Outsourcing RFP | 10` |
| Jury Services | 11 |
| Law Library | 12 |

Major Technology Fund 5-Year Plan Summary

| 11/19/02 | | Last Update: September 2002 | | | |
|--------------------------------------|-------------|-----------------------------|-----------|-----------|-----------|
| Revenue | | FY2003 | FY2004 | FY2005 | FY2006 |
| Nevenue | | | | | |
| Beginning Balance | | (139,591) | 656,909 | 1,514,481 | 665,846 |
| Revenue - Property Tax | | 6,164,663 | 6,304,378 | 6,493,509 | 6,688,314 |
| Interest Earnings / Interfund Trans. | | 570,300 | 110,702 | 145,000 | 188,500 |
| TOTAL | | 6,595,372 | 7,071,989 | 8,152,990 | 7,542,660 |
| | Prior Years | | | | |
| Expenditures | Available | | | | |
| Child Support Upgrade | | 288,000 | 0 | 0 | 0 |
| Civil Courts System Replacement | 4,500,000 | 4,294,730 | 1,395,686 | 0 | 0 |
| Conference of Urban Counties | | 92,733 | 61,822 | | |
| Criminal / Warrants / Bonds | | 0 | 900,000 | 7,287,144 | 0 |
| District Clerk Touch Screen | | 350,000 | | 0 | 0 |
| CSCD Upgrade | | 138,000 | 0 | 0 | 0 |
| Jury Services Upgrade | 250,000 | 0 | 0 | 0 | 0 |
| Public Works 911/ GIS | | 57,000 | 0 | 0 | 0 |
| TB Tracking | | 115,000 | 0 | 0 | 0 |
| County Records | | 173,000 | 0 | 0 | 0 |
| Institute Case Billing | | 230,000 | 0 | 0 | 0 |
| Oracle 11i Upgrade | | | 3,000,000 | | |
| PIR Computer Equipment | 103,319 | 200,000 | 200,000 | 200,000 | 200,000 |
| E-commerce Expansion | 220,031 | 0 | 0 | 0 | 0 |
| GASB 34 | 3,867 | | | | |
| Juvenile-Probation Services | 149,933 | | | | |
| Institute Crime Lab Evidence Track | 220,000 | | | | |
| Infrastructure | 109,879 | | | | |
| District Clerk Imaging | 619,990 | | | | |
| TOTAL EXPENDITURE | 6,177,019 | 5,938,463 | 5,557,508 | 7,487,144 | 200,000 |
| ENDING BALANCE | = | 656,909 | 1,514,481 | 665,846 | 7,342,660 |
| Reserve Target (10% of Expenditures) | | 593,846 | 555,751 | 748,714 | 20,000 |

| | 11/19/02 | |
|--|--|---|
| PROJECT NAME Civil Cour | ts Case Management System | RESPONSIBLE DEPT Commissioners Court |
| PROJECT MANAG John Hen | | |
| PROJECT DESCR | IPTION t a Civil Courts System | |
| BRIEFING DATE | 04/30/02 Brief Request for Offer | COURT ORDER |
| PROJECT COST Original Estimat Modified | 05/06/02 Court Order on Formal Agenda 10/08/02 Court Order Hitachi Withdrawal DATE e \$11 million | 2002-1859 |
| SCHEDULING Start Finish | PLANNED CURRENT 07/02/02 02/02/04 | |
| USE OF FUNDS Hardware Software Services | ORIGINAL CURRENT | VARIANCE |

COMMENTS

Hitachi has withdrawn their proposal due to company acquisition. Briefing on 11/12/02 agenda for discussion of options.

| | | 11/19/02 | |
|--|---|-----------------------------------|---|
| PROJECT NAME | | | RESPONSIBLE DEPT |
| Automate Traffic | Citation System | | IT Services |
| PROJECT MANAGER Rodney Christian | | | |
| | to print and capture | - | that will use handheld e the new system with |
| BRIEFING DATE | | | COURT ORDER |
| PROJECT COST Original Estimate Modified | 3 person months 2 person months 4 person months | s for Issuance | Annual Workplan hours AWP hours AWP hours |
| SCHEDULING Start RFP / BAFO Contract Install Completion | PLANNED 01/01/01 03/29/02 05/31/02 08/30/02 09/13/02 | CURRENT 11/01/02 | |
| USE OF FUNDS Annual Budget One Time Costs | ORIGINAL | CURRENT \$536,297 \$134,000 | VARIANCE |

COMMENTS

Citation system live 11/1/02 with 60 hand held units. Web site accepting payments. IVR (voice system) in development.

| | | 11/19/02 | | |
|---|--|---|--|--------------------------------|
| PROJECT NAME | | | RESPONSIBL | E DEPT |
| | Juvenile Information Sy | /stem | Juvenile | |
| PROJECT MANA | GER | | | |
| | Ron Stretcher | | | |
| PROJECT DESCR | RIPTION | | | |
| BRIEFING DATE | Phase 2 (\$1,682,165 g Phase 3 (\$1,632,728 g | stice Information System f grant + \$186,907 cash ma grant + \$181,414 cash ma rant + \$191,769 cash mat | tch for total of \$1, tch for total of \$1, | ,814,142) 917,693) |
| PROJECT COST Original Estima Modified | te \$1,917,69 | DATE 03 06/25/02 | Contract award Group is for \$1 | d to The Harbour I,438,296. |
| SCHEDULING Start Complet | PLANNED 07/01/02 ion 06/30/03 | CURRENT | | |
| USE OF FUNDS Hardwar Software |) | | | |
| Services COMMENTS | \$1,438,29 | 16 | | |

55 certified agencies in production.

16 agencies using JIS as primary system. 916 users trained.

Phase 4 tasks have been approved by the JIS Executive committee.

Police user group formed with Adult system participants

Year 4 includes electronic filing to the DA.

JIS Transition Plan in development

11/19/02

PROJECT NAME

eGovernment

RESPONSIBLE DEPT

Commissioners Court

PROJECT MANAGER

John Hennessey

PROJECT DESCRIPTION

Implement a full service electronic government internet portal

BRIEFING DATE

COURT ORDER

06/18/02 Jury Services Postponement 06/18/02 Motor Vehicle Fee Revision

| PROJECT COST | | DATE |
|-------------------------------|-----------|----------|
| Original Estimate Modified | \$250,000 | 08/22/00 |

| SCHEDULING | PLANNED | CURRENT |
|--------------|-----------|----------|
| Start | 09/12/00 | 01/02/01 |
| Completion | 03/30/01 | 01/02/04 |
| USE OF FUNDS | ORIGINAL | CURRENT |
| Hardware | | |
| Software | | |
| Services | \$250,000 | |

COMMENTS

Tax reports for other jurisdictions available via the website.

Family Court Services studies available via the website.

Assumed Name forms available for download from County Clerk area.

5 JPs now accepting credit cards across the counter.

Jury Services application enhanced

Website live for traffic ticket payments.

11/19/02

| PROJECT NAME | | | RESPONSIBL | E DEPT |
|--------------------|-------------------------|---------------------|------------------|------------------|
| Adult Informati | on System | | Commissioner | 's Court |
| | | | | |
| PROJECT MANAGER | | | | |
| John Henness | еу | | | |
| PROJECT DESCRIPTIC | אר | | | |
| | ferences between the e | evisting luvenile l | nformation Syste | m (IIS) |
| - | d Adult Information Sys | • | mormation byste | in (00) |
| BRIEFING DATE | | (,). | COURT ORD | ER |
| 03/2 | 26/02 Brief Contract An | nendment | 2002-624 | 04/02/02 |
| 07/3 | 31/02 Brief Amendmen | t No. 6 | | |
| 08/2 | 28/02 Brief Year 2 Grar | nt Application | | |
| PROJECT COST | | DATE | | |
| Original Estimate | \$333,333 | 03/26/02 | | d to The Harbour |
| Modified | | | Group for \$30 | |
| | | | Contract Awar | d increased to |
| | | | \$330,000 | |
| SCHEDULING | PLANNED | CURRENT | | |
| Start | 04/01/02 | | | |
| Completion | 08/30/02 | 08/30/02 | | |
| | | | | |
| USE OF FUNDS | ORIGINAL | CURRENT | VARIANCE | |
| Hardware | | | | |
| Software | ©205 000 | ¢000.000 | ¢00.000 | |
| Services | \$305,000 | \$333,000 | \$28,000 | |
| | | | | |

COMMENTS Year 2 Grant Application submitted. Executive Summary briefed to court.

| | | 11/19/02 | |
|---|---------------------------------|------------------|---------------------|
| PROJECT NAME | | | RESPONSIBLE DEPT |
| JP Court | Specifications | | Commissioners Court |
| PROJECT MANAGER Rodney (| Christian | | |
| PROJECT DESCRIPTION Develop | Specifications for a | a JP Courts Mana | gement RFP |
| BRIEFING DATE 06/11/02 | 2 Initial Briefing | | COURT ORDER |
| PROJECT COST Original Estimate Modified | \$0 | DATE | |
| SCHEDULING Start Completion | PLANNED 06/11/02 07/10/02 | CURRENT | |
| USE OF FUNDS Hardware Software | ORIGINAL | CURRENT | VARIANCE |
| Services | \$0 | | |

COMMENTS

Consultants provided by Schlumberger at no cost to county.

Interviews held with departments and JPs.

Initial findings presented to stakeholders.

Gap analysis in development comparing JP versus Civil functionality needs.

Options to be briefed to court 11/19/02.

| Major | Technol | ogy | Review |
|-------|---------|-----|--------|
|-------|---------|-----|--------|

| | - | 11/19/02 | • | | |
|--|---|---------------------|-----------------------|--|--|
| PROJECT NAME | | | RESPONSIBLE DEPT | | |
| JP Collection Data | a Extract and Transfe | er | IT Services | | |
| PROJECT MANAGER Quinton Brown | - | | | | |
| | PROJECT DESCRIPTION Extract JP misdemeanor and traffic cases owing monies to the county and submit data to collections organization. | | | | |
| BRIEFING DATE | 5 | | COURT ORDER | | |
| PROJECT COST Original Estimate Modified | 3 person months | DATE 12/15/00 | Annual Workplan hours | | |
| SCHEDULING Start Completion | PLANNED 01/01/01 09/30/01 | CURRENT 06/29/02 | | | |
| USE OF FUNDS Hardware Software Services | ORIGINAL | CURRENT | VARIANCE | | |

COMMENTS

Initially only traffic tickets (JT) will be forwarded to the law firm. Hot checks will be added later. Initial data extract will go back to 1999. Cases beyond that have been sent to storage. Courts have 30 days to cleanup data prior to extract.

Data for 1999 was sent to law firm. Contact efforts not initiated as the DA has raised an issue with the handling of deferred adjudication cases. Waiting on response from DA. Data for 2000 has been created and ready for processing by the law firm.

No non-adjudicated will be sent to the law firm.

| | | 11/19/02 | |
|---|---|----------|---------------------|
| PROJECT NAME | _ | | RESPONSIBLE DEPT |
| | Rounds Monitoring System | 1 | Juvenile Department |
| PROJECT MANA | GER Doug Vance | | |
| PROJECT DESCR | RIPTION | | |
| BRIEFING DATE | Purchase and install equip Juvenile Department emplo | | |
| | 09/03/02 Open RFP 11/12/02 Brief Award | | |
| PROJECT COST Original Estima Modified | te \$23,000 | DATE | |
| SCHEDULING Start Complet | PLANNED 05/14/02 | CURRENT | |
| USE OF FUNDS Hardwar Software Services | ; | CURRENT | VARIANCE |
| COMMENTS | \$23,000 | | |

COMMENTS 3 responses received and scored. Finalist is Time Keeping Inc.

| | | 11/19/02 | | |
|--|--------------------------------------|---------------------|------------------------|---------------|
| PROJECT NAME | | | RESPONSIBL | |
| IT Se | ervice Outsourcing RFF | C | Commissioner | s Court |
| PROJECT MANAGER John | Hennessey | | | |
| PROJECT DESCRIPTIO | <u>ON</u> ct IT vendor to be Cour | nty's IT Services F | Provider | |
| BRIEFING DATE 05/2 | 21/02 Vendor Selectior | ı | COURT ORDE 2002-947 | R 05/21/02 |
| PROJECT COST Original Estimate Modified | | DATE | | |
| SCHEDULING Start Completion | PLANNED 11/01/02 10/30/07 | CURRENT | | |
| USE OF FUNDS Hardware Software Services | ORIGINAL | CURRENT | VARIANCE | |

COMMENTS

Transition to Schlumberger occurred 11/1/02. 34 existing ACS staff members were hired by Schlumberger. Additional Schlumberger staff assigned here temporarily to assist with transitioned activities.

New Service Desk number for support is 214-653-7900.

Intranet website in development by Schlumberger.

Painting, carpeting and remodeling occurring on 5th floor of Records Bldg to be completed by 11/15.

| | | 05/07/02 | |
|--|---------------------------------------|------------------------------|---|
| PROJECT NAME | | | RESPONSIBLE DEPT |
| Ju | ury Services System | | Jury Services / District Cour |
| PROJECT MANAGE | R | | |
| | odney Christian | | |
| | | | |
| by | | well as make the | eamline the efforts required "jury service experience" |
| BRIEFING DATE | | | COURT ORDER |
| PROJECT COST Original Estimate Modified | \$1,150,000 \$250,000 | DATE 08/01/01 01/01/02 | |
| SCHEDULING Start Assess pac | PLANNED 09/03/01 kages 02/22/02 | CURRENT | |
| Requirement RFP / BAFC Implement Completion | nts 03/29/02 O 06/21/02 TBD | 08/26/02 | |
| USE OF FUNDS Hardware Software | ORIGINAL | CURRENT | VARIANCE |
| Services | \$250,000 | | |
| | | | |

COMMENTS 3 vendors selected for further evaluation beginning 11/15/02.

| | | 05/07/02 | | |
|---|--|------------------|--|--|
| PROJECT NAME | | | RESPONSIBLE DEPT | |
| Law Li | orary Improvements | | | |
| PROJECT MANAGER | | | | |
| Rodne | y Christian | | | |
| PROJECT DESCRIPTION Implement hardware and software upgrades to automate the library's collection and reference services. | | | | |
| BRIEFING DATE | | | COURT ORDER | |
| 11/06 | 01 Funding approve | d | 2001-2132 11/06/01 | |
| PROJECT COST Original Estimate Modified | \$180,500 | DATE 11/06/01 | (\$233,598 total for construction, etc.) | |
| SCHEDULING | PLANNED | CURRENT | | |
| Start Network Plan Choose Software Implementation Completion | 02/01/02 04/12/02 04/12/02 07/19/02 08/02/02 | 07/12/02 | | |
| USE OF FUNDS Hardware Software Services | ORIGINAL \$180,500 | CURRENT | VARIANCE | |

COMMENTS

RFP for software due out from Purchasing in October. Additional request received for internet cataloging, check-out system. Request being evaluated.

11/19/02

PROJECT NAMES

Other Projects

Truancy Courts - ready

HR - employee kiosks trial

District Clerk - outbound dialer

Microsoft Exchange - analysis

HR Benefit Forms - imaging

Virtual Private Network - installation

Household Hazardous Waste - connectivity